



Drainage Work Order Detail

Hardin County

Date 11/3/2014 Project # 6501.2 Work Order # 48
 District # 25 Lateral _____ Fund # 51048
 Township Concord Section 35 Twp 86 Rge 22 Qtr Sec NW1/4
 Repair Requested By Steve Johnson - Hertz Farm Mgm stevej@hertz.ag (515) 382-1500
 Landowner Dennis Starleaf Tenant-Jason Martin (641) 485-9330
 Problem Description Call Jason with questions 641 785 9330. Plugged near intersection of S27 & 330th. Has had problems at this location before.

Payments

Date	Vendor	Amount	Description
7/17/2015	Hands On	\$546.80	8h labor; 1.5h backhoe; 12 concrete collars
8/7/2015	Ryken	\$2,291.50	4.5SrEng/15.5EngTrain/9.5GPS/1Cler/90Mil
3/10/2017	RYKEN	\$1,114.25	SVCS 7/28/15 TD

Comments

11/12/14-BOS Approved.	8/5-BOS tabled add'l actions once request for improvement w/WO#90 determined.
1/5/15-Sent to contractor. Waiting to start work.	3/23/16-Eng Rpt s/b completed w/in cpl wks.
4/2-Steve Johnson called wanting update. Still not fixed.	4/7/16-Steve Johnson called that there's another blowout w/water boiling out of ground in this area again.
4/3/15-Update.."Still in the holding pattern. I mentioned it to Hands On (contractor to whom it was assigned) about a month ago and they said that they hadn't forgotten about it. "	4/14/16-Jason Martin called. Concerned with getting new blowout fixed.
7/2-Repair & CCTV completed. Currently working on inspection rpt.	4/13-BOS approve Lee to investigate new blowout.
7/29-Repair Summ: Excavated @blowout. Found lg gap @jt btwn 22"VCP main & 24"CMP main @prev repair. Removed 1 sec VCP. Televised 950' up & 950' downstrm. Repaired by replacing sec of VCP main for televising & installed concrete collar @VCP & CMP jt.	4/27-BOS talbe add'l actions recomm until after 6/8 hrg. Tina to add item to agenda.
Add'l Actions Rec: Televising showed most VCP main cracked & round, was 5 loc of prev repairs (rusty CMP or deformed single wall HDPE) & 9 loc partial collapse VCP. These areas nd spot repairs to prev future collapses. Pending outcome of WO#90...	6/22/16-Recd approval to perform spot repairs at 6-8-16 hrg.
...improvement request, recomm taking quotes from interested contractors to perform spot repairs w/RCP tile (do to depth 3' or less). Would est construction cost to be \$15-\$20K. No hrg or eng rpt reqd.	2/8/17-BOS accepted Specs. Set bid letting for 3/8/17 @11:30 am.
	3/22-BOS award to Farm Tile Pro for all concrete.
	5/25/17-FarmTilePro asked if could accerelerate start time. Thinks they will start sometime Sept.
	10/12/17-Farm Tile Pro bogged down w/other proj due to weather. Will not start til after 11/1 at earliest.
	1/5/18-Steve Johnson called w/?s re: assessments. Stated he believes there is a still a hole in waterway that is difficult to farm around when there's water overflowing.