

# Change Order

No. 1

Date of Issuance: July 26, 2018

Effective Date: July 25, 2018

Project: Drainage District Repairs	Owner: Drainage District Trustees	Owner's Contract No.:
Contract:		Date of Contract: May 2, 2018
Contractor: Hands On Excavating		Engineer's Project No.: 6771.2

**The Contract Documents are modified as follows upon execution of this Change Order:**

Description: Just before construction started, the District Trustees decided to perform entire replacement on the Main tile instead of spot replacement.

**Attachments (list documents supporting change):**

Revised list of items, quantities, and prices from contractor for DD77 Division as a result of Change Order #1.

**CHANGE IN CONTRACT PRICE:**

**CHANGE IN CONTRACT TIMES:**

Original Contract Price:

Original Contract Times:

Calendar days

\$149,516.85

Substantial completion (date): 11-30-2018

[Increase] [Decrease] from previously approved Change Orders No. 0 to No. 0:

[Increase] [Decrease] from previously approved Change Orders No. 0 to No. 0:

\$ 0.00

Substantial completion (days): 0

Contract Price prior to this Change Order:

Contract Times prior to this Change Order:

\$149,516.85

Substantial completion (date): 11-30-2018

Increase of this Change Order:

Increase of this Change Order:

\$ 30,911.50

Substantial completion (days): 0

Contract Price incorporating this Change Order:

Contract Times with all approved Change Orders:


\$180,428.35

Substantial completion (date): 11-30-2018


RECOMMENDED:

ACCEPTED:

ACCEPTED:

By:   
Engineer (Authorized Signature)

By: \_\_\_\_\_  
Owner (Authorized Signature)

By:   
Contractor (Authorized Signature)

Date: 7-26-18

Date: \_\_\_\_\_

Date: 7/26/2018

Approved by Funding Agency (if applicable):

Date: \_\_\_\_\_

**DD 77 DIVISION – REVISED PROPOSAL TO FURNISH ALL LABOR, MATERIALS, AND EQUIPMENT TO PERFORM THE WORK DESCRIBED BELOW FOR THE REPAIR OF DRAINAGE DISTRICT 77, HARDIN COUNTY, IOWA. INCLUDING PROVIDING A TWO-YEAR MAINTENANCE WARRANTY, PERFORMANCE, AND PAYMENT BONDS. CONTRACTOR TO REVIEW BID ITEM DESCRIPTIONS IN THE DETAILED SPECIFICATIONS.**

<b><u>REVISED DD 77 DIVISION</u></b>					
Item No.	Description	Estimated Quantity	Unit	Unit Price	Extended Price
201rev	18" Ø RCP Tile	970	LF	\$ <u>48.79</u>	\$ <u>47,326.30</u>
202rev	Type PC-2 Concrete Collar	2	EA	\$ <u>350</u>	\$ <u>700.00</u>
203rev	Private Tile Connection	4	EA	\$ <u>250</u>	\$ <u>1,000.00</u>
204rev	Tile Removal (Crush In-place)	860	LF	\$ <u>1</u>	\$ <u>860.00</u>
205rev	Tile Removal (Offsite Disposal)	110	LF	\$ <u>1</u>	\$ <u>110.00</u>

**DD 77 DIVISION TOTAL (Items 201rev – 205rev Inclusive) \$ 49,996.30**

